

PROJECT STATUS OVERVIEW : 7 June 2019			TENDER PHASE		CONTRACT PHASE		EXECUTION PHASE	
#	DESCRIPTION	WB project number	ESTIMATED DATE TENDER DOCUMENTS AVAILABLE	DEADLINE	CONTRACT AWARDED TO	CONTRACT SUM (USD)	START DATE	DATE OF COMPLETION
1 A	Upgrade OR complex - Expansion	77679	Q3 - 2019					
1 B	Upgrade OR complex - Installation of HVAC system, upgrading of electrical installation OR	77689	Q3 - 2019					
1 C	Upgrade OR complex - Renovation works, floors, walls and ceiling	78164	Q3 - 2019					
2.1	Fire Detection and Alarm System	77512	December 3, 2018	December 19, 2018	WEC	\$115,357.00	April 1, 2019	
2.2 & 2.3	Generators SMMC (Main building and Care Complex)	78167	April 18, 2019	May 14, 2019	<b>Evaluating Bids</b>			
2.4	Access control system	77520	February 18, 2019	March 11, 2019	Roof Mechanics & Structures BV	\$92,069.75	April 26, 2019	
2.5	Medical gas distribution system	77501	June 2019					
2.6 A	Water control plan engineering and design	78171	Q3 - 2019					
2.6 B	Water control plan execution and maintenance	78172	Q4 - 2019					
3	Adjust general facilities OPD	78162	Q3 - 2019					
4	Construction of Support Services Building	78161	Q3 - 2019					
5.1	Preparation for Additional Patient Rooms (Expression of Interest)	114141	March 27, 2019	April 8, 2019	<b>ICE NV</b>	<b>\$31,395.00</b>	<b>June 7, 2019</b>	
5.2	Construction of Additional Patient Rooms	T.B.D.	Q3 - 2019					
6	Construction of Dialysis expansion	T.B.D.	Q4 - 2019					
7	Construction of Care complex expansion	78169	Q4 - 2019					
8	ICT upgrades	78174	April 18, 2019	May 10, 2019				