

PROJECT STATUS OVERVIEW : 27 March 2019				TENDER PHASE		CONTRACT PHASE		EXECUTION PHASE	
#		DESCRIPTION	WB project number	ESTIMATED DATE TENDER DOCUMENTS AVAILABLE	DEADLINE	CONTRACT AWARDED TO	CONTRACT SUM (USD)	START DATE	DATE OF COMPLETION
1	A	Upgrade OR complex - Expansion	77679	Q2 - 2019					
1	B	Upgrade OR complex - Installation of HVAC system, upgrading of electrical installation OR	77689	Q3 - 2019					
1	C	Upgrade OR complex - Renovation works, floors, walls and ceiling	78164	Q3 - 2019					
2.1		Fire Detection and Alarm System	77512	December 3, 2018	December 19, 2018	WEC	\$115,357.00	April 1, 2018	
2.2		Generator SMMC	78167	April 2019					
2.3		Generator Care complex	78168	April 2019					
2.4		Access control system	77520	February 18, 2019	March 11, 2018				
2.5		Medical gas distribution system	77501	June 2019					
2.6	A	Water control plan engineering and design	78171	Q2 - 2019					
2.6	B	Water control plan execution and maintenance	78172	Q3 - 2019					
3		Adjust general facilities OPD	78162	Q2 - 2019					
4		Support Services Building	78161	Q2 - 2019					
5.1		Additional patient rooms (Expression of Interest)	T.B.D.	March 27, 2019					
6		Dialysis expansion	T.B.D.	Q3 - 2019					
7		Care complex expansion	78169	Q3 - 2019					
8		ICT upgrades	78174	Q2 - 2019					