

Essential Upgrades Status Overview: Nov 2020				TENDER PHASE		CONTRACT PHASE		EXECUTION PHASE	
#	PROJECT DESCRIPTION	WB project #	Procurement Method	ESTIMATED DATE TENDER DOCUMENTS AVAILABLE	SUBMISSION DEADLINE	CONTRACT AWARDED TO	CONTRACT SUM (USD)	START DATE	DATE OF COMPLETION
Upcoming									
1	OR renovation	T.B.D.	T.B.D.	Q1-2020	T.B.D.				Q2 2020
6	Construction of Dialysis expansion	T.B.D.	RFQ+-CW	Q4 - 2020	T.B.D.				Q2 2020
Tendered									
5.2	Construction of Additional Patient Rooms & New OR complex	135079	RFQ+-CW	Q4 - 2019	December 10, 2019	Bonned Contractors B.V.	1,582,304.58		Q2 2020
Awarded									
2.1	Fire Detection and Alarm System	77512	RFQ-CW	December 3, 2018	December 19, 2018	WEC	115,357.00	April 1, 2019	Jun -20 (phase 1)
2.4	Access control system	77520	RFQ-GOODS	February 18, 2019	March 11, 2019	Roof Mechanics & Structures BV	92,069.75	April 26, 2019	Jun-19
8	ICT upgrades	78174	RFQ-GOODS	April 18, 2019	May 10, 2019	Shop & Take	299,836.00	June 4, 2019	Aug-19
5.1	Preparation for Additional Patient Rooms (Expression of Interest)	114141	EOI-RFQ	March 27, 2019	April 8, 2019	ICE NV	31,395.00	June 7, 2019	Nov-19
	Addendum to 5.1: Preparation for Support Services Building	114141	DIR	N.A.	N.A.	ICE NV	36,305.00	July 4, 2019	Nov-19
2.2	Generators SMMC (Main building and Care Complex)	78167	RFQ-GOODS	April 18, 2019	May 14, 2019	Dynaf	152,697.00	July 19, 2019	Jun-20
13	Covid -19 Hurricane Facility (Auxiliary Care Facility)	177444	RFP Limited	June 1, 2020	June 1, 2020	Bonned Contractors B.V.	559,600.00	July 7, 2020	Sept-20
2.5	Medical Gas Distribution system	77501	RFQ+-CW	Q4 - 2019	December 20, 2019	Winkels International & Specials B.V.	492,000.00	Q4 2020	Q2 2020

Version: 30 October 2020